

ID	Task Mod	Task Name	Duration	Start	Finish	Predecessors	Successors	Critical	Start Slack	Finish Slack	Half 2, 2024												
											M	A	M	J	J	A	S	O					
1		Stage 1 Project Briefing / Concept Design Stage	26 days	Wed 17/04/24	Wed 22/05/24			Yes	0 days	0 days													
2		Re-Design Meeting for 50m Pool	0 days	Wed 17/04/24	Wed 17/04/24		3	Yes	0 days	0 days													
3		Project Analysis	5 days	Wed 17/04/24	Tue 23/04/24	2	4	Yes	0 days	0 days													
4		Concept Design	16 days	Wed 24/04/24	Wed 15/05/24	3	5	Yes	0 days	0 days													
5		SWEK and Community Stakeholders Design Review - 30% Stage	5 days	Thu 16/05/24	Wed 22/05/24	4	7	Yes	0 days	0 days													
6		Selection Stage 2 Design Development	25 days	Thu 23/05/24	Wed 26/06/24			Yes	0 days	0 days													
7		KGC and P Design Review and Design Changes	5 days	Thu 23/05/24	Wed 29/05/24	5	8	Yes	0 days	0 days													
8		Revised Design Development New Layouts, Ready for Issue to Engineers and Design Consultants	15 days	Thu 30/05/24	Wed 19/06/24	7	9	Yes	0 days	0 days													
9		SWEK and Community Stakeholders Design Review - 60% Stage	5 days	Thu 20/06/24	Wed 26/06/24	8	11	Yes	0 days	0 days													
10		Stage 2 - Construction Documentation	54 days	Thu 27/06/24	Tue 10/09/24			Yes	0 days	0 days													
11		KGC and DP Design Review and Design Changes	5 days	Thu 27/06/24	Wed 3/07/24	9	12,13,14,15	Yes	0 days	0 days													
12		Detailed Design Drawings	5 days	Thu 4/07/24	Wed 10/07/24	11	19,18	No	7 days	7 days													
13		Preliminary Project Costing Works	12 days	Thu 4/07/24	Fri 19/07/24	11		No	37 days	37 days													
14		Engineering Design Works	5 wks	Thu 4/07/24	Wed 7/08/24	11	19	Yes	0 wks	0 wks													
15		Mechanical, Hydraulic and Electrics Consultant Works	4 wks	Thu 4/07/24	Wed 31/07/24	11	19	No	1 wk	1 wk													
16		Pool Hydraulic and Wall Design	4 wks	Thu 4/07/24	Wed 31/07/24	11	19,17	Yes	0 wks	0 wks													
17		Submission to Health Department	3 wks	Thu 1/08/24	Wed 21/08/24	16	21	Yes	0 wks	0 wks													
18		Construction Issue Documentation Works	18 days	Thu 11/07/24	Mon 5/08/24	12	20FF+1 wk,21	No	7 days	7 days													
19		Certificate of Design Compliance Works	2 wks	Thu 8/08/24	Wed 21/08/24	16,15,14,1:21	21	Yes	0 wks	0 wks													
20		Final Project Costing Works	4 wks	Tue 16/07/24	Mon 12/08/24	18FF+1 wk	22	No	1.4 wks	1.4 wks													
21		Construction Documentation 100% Issue	0 days	Wed 21/08/24	Wed 21/08/24	18,17,19	22	Yes	0 days	0 days													
22		Final Project Estimate Issue, Final Time Frame and Methodology	0 days	Wed 21/08/24	Wed 21/08/24	20,21	23	Yes	0 days	0 days													
23		SPO2 Contract Award	0 days	Wed 21/08/24	Wed 21/08/24	22	24	Yes	0 days	0 days													
24		Building Permit Submission and Issue Time	14 days	Thu 22/08/24	Tue 10/09/24	23	25	Yes	0 days	0 days													
25		Building Permit Estimated Approval	0 days	Tue 10/09/24	Tue 10/09/24	24		Yes	0 days	0 days													

Project: Construction Time Line Date: Tue 16/04/24	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			